



CONSTRUCTION CPR

LCC Bond Master Schedule

Run Date: 19-Oct-09 Printed: 14:53

Data Date 12-Oct-09

Activity ID	Activity Name	OD	RD	Start	Finish	2010												2011												2012					
						Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan		
B2770	Bldg 5 Project Begins	0	0	26-Aug-09 A		Project Begins																													
B1920	Design Team Selection & Contract	40	8	26-Aug-09 A	21-Oct-09	■ Design Team Selection & Contract																													
B1940	Design & Contract Documents	120	120	22-Oct-09	09-Apr-10	■ Design & Contract Documents																													
B1930	Bidding & Contract Award	40	40	12-Apr-10	04-Jun-10	■ Bidding & Contract Award																													
B1950	Bldg 5 Construction (Addition)	60	60	07-Jun-10	27-Aug-10	■ Bldg 5 Construction (Addition)																													
B2990	Health & Wellness Complete	0	0	30-Aug-10*		◆ Health & Wellness Complete																													
B1970	Furnishings, Equipment Install	10	10	30-Aug-10	10-Sep-10	■ Furnishings, Equipment Install																													
B1960	Move into addition / Move out remodel	10	10	13-Sep-10	24-Sep-10	■ Move into addition / Move out remodel																													
B1980	Bldg 5 Addition Complete	5	5		20-Sep-10*	◆ Bldg 5 Addition Complete																													
B2270	Bldg 5 Construction (Remodel)	88	88	27-Sep-10	26-Jan-11	■ Bldg 5 Construction (Remodel)																													
B3020	Bldg 5 (Remodel) Substantial Completion	0	0		26-Jan-11	◆ Bldg 5 (Remodel) Substantial Completion																													
B3010	Remodel Furnishings, Equipment Install	10	10	27-Jan-11	09-Feb-11	■ Remodel Furnishings, Equipment Install																													
B3000	Remodel Move-In	10	10	10-Feb-11	23-Feb-11	■ Remodel Move-In																													
B2110	Bldg 5 Complete	0	0		23-Feb-11*	◆ Bldg 5 Complete																													
Forum Bldg (Bldg 17)		560	560	16-Aug-10	05-Oct-12																														
B2780	Bldg 17 Project Begins	0	0	16-Aug-10*		◆ Bldg 17 Project Begins																													
B1730	Design Team Selection & Contract	42	42	16-Aug-10*	12-Oct-10	■ Design Team Selection & Contract																													
B1750	Design & Contract Documents	168	168	13-Oct-10	03-Jun-11	■ Design & Contract Documents																													
B1740	Bidding & Contract Award	63	63	06-Jun-11	31-Aug-11	■ Bidding & Contract Award																													
B2970	Bldg 10, Test Cells, Recycle Center Move-in Complete	0	0	27-Sep-11		◆ Bldg 10, Test Cells, Recycle																													
B1760	Bldg 17 Construction	189	189	27-Sep-11	15-Jun-12	■ Bldg 17 Construction																													
B2920	Bldg 17 Substantial Completion	0	0		15-Jun-12	◆ Bldg 17 Substantial Completion																													
B1780	Furnishings, Equipment Install	60	60	18-Jun-12	07-Sep-12	■ Furnishings, Equipment Install																													
B1770	Move-In	20	20	10-Sep-12	05-Oct-12	■ Move-In																													
B2310	Bldg 17 Complete	0	0		05-Oct-12*	◆ Bldg 17 Complete																													
Center L1-L3		748	748	01-Nov-10	11-Sep-13																														
B2790	Center Bldg L1 - L3 Project Begins	0	0	01-Nov-10*		◆ Center Bldg L1 - L3 Project Begins																													
B1610	Design Team Selection & Contract	20	20	01-Nov-10*	26-Nov-10	■ Design Team Selection & Contract																													
B1670	Center Bldg Programming	40	40	29-Nov-10	21-Jan-11	■ Center Bldg Programming																													
B1630	Design & Contract Documents Phase 1	168	168	24-Jan-11	14-Sep-11	■ Design & Contract Documents																													
B1620	Bidding & Contract Award Phase 1	63	63	15-Sep-11	12-Dec-11	■ Bidding																													
B1690	Design & Contract Documents Phase 2	168	168	15-Sep-11	07-May-12	■ Design & Contract Documents																													
B1640	Center Bldg Construction Phase 1	189	189	13-Dec-11	31-Aug-12	■ Center Bldg Construction Phase 1																													
B1680	Bidding & Contract Award Phase 2	63	63	08-May-12	02-Aug-12	■ Bidding & Contract Award Phase 2																													
B1700	Center Bldg Construction Phase 2	189	189	03-Aug-12	24-Apr-13	■ Center Bldg Construction Phase 2																													
B1660	Furnishings, Equipment Install Phase 1	60	60	03-Sep-12	23-Nov-12	■ Furnishings, Equipment Install Phase 1																													

Actual Work
 Critical Remaining Work
 Remaining Work
 ◆ Milestone

Filters: TASK filter: LCC - No Completed except Milestones.
 Layout: LCC - Bond,
 Page 4 of 6 P6 © Primavera Systems, Inc.

